



Appendix M



Existing + Committed (E+C) Projects¹

Impl. No.	Roadway Project	From	To	Improvement	Ex. or Comm.	Comment	FY 2009/10 to FY 2012/13				FY 2013/14				FY 2014/15				FY 2015/16				FY 2016/17				FY 2017/18			
							ENV	PE	ROW	CST	ENV	PE	ROW	CST	ENV	PE	ROW	CST	ENV	PE	ROW	CST	ENV	PE	ROW	CST	ENV	PE	ROW	CST
Existing Projects																														
A	DeBary Ave	I-4	Providence Blvd	Realign/Widen to 4 lanes	E	CST 08/09																								
B	LPGA Blvd	Old Kings Rd	Nova Rd	Widen to 4 lanes	E	CST 08/09																								
C	Rhode Island Ext	Westside Pkwy	US 17/92	New 2 lane road	E	CST 08/09																								
D	Yorktown Blvd Ext	Dunlawton Ave	Taylor Rd	New 4 lane road	E	CST 09/10																								
E	SR 472	Howland Blvd	I-4	Widen to 4 lanes	E	Already constructed before 2008																								
F	Taylor Rd	Summer Trees Blvd	Williamson Blvd	Widen to 4 lanes	E	Opened to traffic 2008																								
G	Williamson Blvd	Dunn Ave	N of LPGA	Widen to 4 lanes	E	CST 10/11																								
H	Dunn Ave	CR 4150	Williamson Blvd	New 2 lane road	E	Constructed as part of ARRA																								
I	Normandy Blvd	Saxon Blvd	Firwood Dr	Widen to 4 lanes	E	Open to traffic in 2009																								
Committed Projects																														
J	LPGA Blvd (431928-1)	Jimmy Ann Rd	Derbyshire Rd	Widen to 4 lanes	C	Planned CST 13/14-14/15 CST funded in FY 14/15		\$438,970	\$2,500,000		\$0	\$0	\$0	\$2,040,737																
K	I-95 (406869-6)	North of SR 44	South of I-4	Widen to 6 lanes	C	Planned CST 14/15 CST underway	\$408,478	\$55,339	\$1,285,617	\$0		\$6,843	\$365,830		\$582			\$10,095										\$487,952		
L	Indian River Extension	Current terminus of SR 442	One mile west of current terminus	New 4 lane road	C	Planned CST 13/14																								
M	Orange Camp Road/Frontage Stubout	I-4 Frontage Rd	Martin Luther King Blvd	Widen to 4 lanes	C	Planned CST 14/15-15/16 Construction funded in FY 16/17																								
N	Colony Park Road Extension	SR 44	Pioneer Trail	New 2 lane road	C	Planned CST 14/15-15/16 Completed					\$168,000						\$826,333													
O	Coraci Blvd Extension	Carmody Lake Dr	SR 44	New 2 lane road	C	Planned CST 16/17																								
P	Yorktown Blvd Ext (north)	South of B-19 Tributary #1	Willow Run Blvd	New 4 lane road	C	Planned CST 14/15																								
Q	Willow Run Blvd	Williamson Blvd	Yorktowne Blvd Extension	Widen to 4 lanes	C	Planned CST 14/15																								
R	Howland Blvd (431916-1)	Courtland Blvd	SR 415	Widen to 4 lanes	C	Planned CST 13/14-14/15 Construction underway 8/15		\$762,647	\$530,000	\$10,750,000																				
S	I-4 (408464-1)	SR 44	East of I-95	Widen to 6 lanes	C	CST 12/13; Under construction - estimated completion 5/1/16		\$497,034	\$443,014	\$140,617,549		\$1,541		\$4,183,426			\$5,317,507													
T	I-95 (406869-4)	SR 406 Brevard Line	North of SR 44	Widen to 6 lanes	C	CST 15/16; Under construction - 2016 Completion	\$4,541,861	\$40,074	\$207,335		\$1,322,385																	\$556,000		
U	SR 415 (407355-3)	Seminole County Line	Reed Ellis Rd	Widen to 4 lanes	C	CST 12/13 Estimated completion 3/16		\$685,258	\$973	\$29,198,944				\$285,313			\$467,352			\$214,792										
V	SR 415 (407355-4)	Reed Ellis Rd	Acorn Lake Rd	Widen to 4 lanes	C	CST 14/14 Complete		\$503,161	\$8,006,246	\$19,593,238		\$569	\$592,365	\$361,698	\$3,195	\$114,559	\$696,477	\$7,039	\$62,021	\$327,999										
W	I-4/I-95 System Interchange Widening/Reconfiguration (242715-2)	North of SR 44	1.6 miles north of US 92	See I-4/I-95/US 92 Systems Interchange Concept Design for Ramp Widening and Reconfigurations	C	Planned CST 14/15-15/16 CST underway, estimated completion 1/1/18	\$1,658,596	\$79,852	\$3,586,918	\$0	\$0	\$1,186,644	\$586,062	\$62	\$101,059	\$46,057	\$213,733,877	\$55,989	\$4,212,308	\$2,863,643	\$6,659,069	\$3,820,000					\$414,386			
X	Tymber Creek Rd	Peruvian Lane	SR 40	Widen to 4 lanes	C	CST 09/10; Under construction 04/14 Completed 9/14																								
Y	Saxon Blvd (429757-1)	Enterprise Rd	I-4	Widen to 6 lanes	C	Under construction 01/14 Completed				\$2,887,452																				
Z	Orange Ave/Veterans Memorial Bridge (242172-1)	City Island Pkwy	SR 441	Bridge conversion from draw bridge to fixed span	C	Retain 2 lane roadway w/ shoulders	\$19,783	\$3,101,957			\$34,995				\$40,596		\$42,845,000	\$3,804		\$1,305,950										
AA	S Williamson Blvd	Airport Blvd	Pioneer Trail	New 4 lane road	C	Planned CST 13/14-14/15 Construction underway 8/15						\$738,000					\$8,562,000													
BB	10th Street (NSB/Edgewater)	Myrtle Ave	US 1	Widen to 4 lanes	C	Planned CST 13/14; waiting for Railroad approvals																								
CC	Mason Ave (435753-1)	From terminus	Dunn Ave	New 2 lane road	C	Planned CST 14/15							\$3,068,126																	
DD	Palm Harbor Parkway Ext.	Fernmill Dr	Matanzas Woods Pkwy	New 2 lane road	C	Under construction													\$2,950,000											
EE	I-95 @ Matanzas Woods Pkwy (411959-2)	Interchange (Diamond)	1-Lane ramps	New Interchange	C	Under construction	\$1,271,898	\$623,369			\$13,350			\$1,954		\$9,965,364	\$6,469		\$10,695								\$40,000			
FF	Old Kings Rd Extension (415962-2)	Forest Grove Dr	Matanzas Woods Pkwy	Widen to 4 lanes New 4-lane road	C	Under construction											\$6,289,496													
GG	Palm Coast Parkway (415963-1)	Boulder Rock Dr	Florida Park Dr	Widen to 6 Lanes	C	Under construction		\$1,174,751	\$197,957	\$11,640,138				\$1,822,717			\$2,719													

¹ This table is included for informational purposes only; costs are current as of January 15, 2016.